

SECRET

26 JAN 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR  
PERIOD ENDING 26 JANUARY 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

25X1 a. [ ] Renovations - The office prepara-  
25X1 tions of the [ ]  
was inspected by the RECD Project Engineer and is approximately  
90% complete. The ceiling tile grid is 65% complete, with all  
ceiling lighting fixture wiring and fire sprinkler systems  
roughed in. All electrical power outlets have been installed  
and tested. Painting and installation of carpeting to  
commence upon completion of the ceiling work. Until a final  
decision is reached as to the Agency's viability in this  
location, all telephone coordination work is being held in  
25X1 abeyance by [ ] and OC. [ ]

25X1 b. [ ] - Renovation of  
25X1 office space for the [ ] base  
25X1 is due to be completed by 14 February 1983. The move-in date  
25X1 is set for 22 February 1983. [ ]

25X1 c. [ ]  
25X1 A representative of RECD has performed a market survey for the  
25X1 relocation of [ ]  
25X1 We are now awaiting [ ] decision on the relocation. [ ]  
25X1 [ ]

25X1 d. [ ] - On  
25X1 25-26 January 1983, a representative of REB and the Project  
25X1 Engineer, FEB, traveled to [ ] for a site survey.  
25X1 The purpose of the trip was to develop requirements drawings for  
25X1 renovating an office building and a house. [ ]  
25X1 [ ]

3. Significant Events Anticipated During the Coming Week:

None

SECRET